



# Water Quality Test Report

Dredging, Land Reclamation and Revetment Works at Gulhifalhu

Phase 2



Number: 069 Report Date: 7/2/2024 Week: 26-2024 Period: 6/24/2024 to 6/30/2024

Project : Dredging, Land Reclamation and Revetment Works at Gulhifalhu  
Contract number : (AGR)471-PRIV/2021/123  
Project number [MIAS] : 46-046

Document number : 46-046-WQTR-069  
Contractor : Boskalis Westminster Contracting Ltd  
Client : Ministry of Construction and Infrastructure  
Attention : [aishath.hanim@infrastructure.gov.mv](mailto:aishath.hanim@infrastructure.gov.mv)  
[hussain.ameem@infrastructure.gov.mv](mailto:hussain.ameem@infrastructure.gov.mv)

## Environmental Water Sampling Activities

Weekly water samples were taken and analysed for TSS at the following locations:  
Reclamation area at 8 locations and additional 2 locations taken on 25-JUN-24 and analysed on 26-JUN-24.  
No exceedances were observed.

## Environmental TSS Analysis Method

Samples are obtained using a Niskin bottle and stored in bottles of transparent material. Samples are stored in a dark fridge before the determination of suspended solids. Interpret results obtained for samples that have been stored more than 2 days with caution.

Lab Methodology used is the official authorized approved British Standard BS EN 872:2005 BS 6068-2.54:2005 for the Water Quality - Determination of Suspended Solids - Method by filtration through glass fibre filters. The European Standard EN 872:2005 has the status of a British Standard. The lower limit of the determination is about 2 mg/l. No upper limit has been established.

Concentration of Suspended Solids is determined by using a vacuum filtration apparatus and glass fibre filters through which the sample is filtered. The filter is then dried at 105 °C and the mass of the residue retained on the filter is determined by weighing on a calibrated analytical balance scale.

Blank tests are performed during each analysis to check the loss of mass during filtration by running a similar procedure but using 150 ml of distilled water instead of the sample. Quality checks are performed with a reference suspension, microcrystalline cellulose, of 50 mg/L - recovery shall be between 90 % and 110%.

## Equipment Summary

Niskin water sampler with a 400 g drop messenger for obtaining water samples at the surface (~1.5 m).  
Transparent bottles and Cool box to transport and store samples, preferably between 1 °C and 5 °C.  
Analytical balance, capable of weighing to an accuracy of at least 0,1 mg.  
Borosilicate glass fibre filters.  
Equipment for vacuum or pressure filtration, to accommodate the selected filters.  
Graduated cylinder to accurately measure quantities in ml.  
Erlenmeyer flask to collect the water from water sample.  
Drying support of suitably surfaced material, to support the filters in the drying oven (5.3), e.g. Petridishes.  
Drying oven, capable of maintaining a temperature of 105 °C ± 2 °C.

## Limit Applicability

Maintain a threshold level for turbidity at all reefs within the atoll lagoon in proximity to the dredging site, measured as Total Suspended Solids (TSS) to a maximum of 10 mg/L not exceeding 20% of the measurements. Exceptions shall be made where background rates exceed the threshold level and in reefs where extensive reclamation work has been undertaken (including e.g. Thilafushi, Gulhifalhu, Villigili, Malé, Hulhumalé). Considerations shall also be made to account for naturally elevated levels of turbidity which may occur during storm events or bad weather.

## Calibration

Analytical balance was calibrated on 26-JUN-24.

Number: 069      Report Date: 7/2/2024      Week: 26-2024      Period: 6/24/2024      to      6/30/2024

Project : Dredging, Land Reclamation and Revetment Works at Gulhifalhu  
Contract number : (AGR)471-PRIV/2021/123  
Project number [MIAS] : 46-046

Document number : 46-046-WQTR-069  
Contractor : Boskalis Westminster Contracting Ltd  
Client : Ministry of Construction and Infrastructure

**Water Sample Locations - Reclamation Area**



Location ID	Area	Type	TSS limit applicable
W2	Reclamation	Within Project direct footprint	No
W5	Reclamation	Reef where extensive reclamation work has been undertaken	No
W7	Reclamation	Reef where extensive reclamation work has been undertaken	No
W8	Reclamation	Reef where extensive reclamation work has been undertaken	No
W9	Reclamation	Reef where extensive reclamation work has been undertaken	No
W10	Reclamation	Reef where extensive reclamation work has been undertaken	No
W11	Reclamation	Reef where extensive reclamation work has been undertaken	No
W14	Reclamation	Reef where extensive reclamation work has been undertaken	No
W15	Villigili	Within Project direct footprint	No
W16	Reclamation	Reef where extensive reclamation work has been undertaken	No



# Water Quality Test Report

Dredging, Land Reclamation and Revetment Works at Gulhifalhu

Phase 2



Number: 069 Report Date: 7/2/2024 Week: 26-2024 Period: 6/24/2024 to 6/30/2024

Project : Dredging, Land Reclamation and Revetment Works at Gulhifalhu Document number : 46-046-WQTR-069
Contract number : (AGR)471-PRIV/2021/123 Contractor : Boskalis Westminster Contracting Ltd
Project number [MIAS] : 46-046 Client : Ministry of Construction and Infrastructure

### Daily Water Quality Results - Reclamation Area

Table with 10 columns: Sample No, Location, Sample Type, Depth, Sample date, Analysis date, Physical appearance, Test Method, Total Suspended Solids (TSS), Unit. Contains 10 rows of data for samples W2 through W16.

### Observations & Activities

Empty rectangular box for recording observations and activities.

### Additional Information